

Inspection Report

Location	Observation	Severity
Master Bedroom Ceiling	Visible water stains and dampness.	Critical
Basement North Wall	Structural crack observed.	High
Kitchen HVAC Vent	Minor airflow inconsistency.	Medium

Inspector Notes: Water staining likely active. Basement crack requires monitoring. HVAC issue requires further verification.